
# Division 6 Project Report August 2024





Cape Fear RPO

Brunswick County ❖ Columbus County ❖ Pender County



PRO

C204570

# **Project Details:**

Work Begin: 09/2023

Est. Completion: 11/2026

Rev. Completion: N/A

Contractor: Balfour Beatty

NCDOT Contact: Jason A.

Johnson

Contract: \$35,978,896

# **Project Comments:**

Utility relocation - in progress


NC 11 Bridge construction over Weyman's Creek has traffic detoured through Sandyfield.

Reduced Conflict Intersections (RCI) at:

- · -Y2- Andrews Drive
- -Y3- Woodyard Road
- -Y4- Narrow Gap Road

# CONSTRUCTION PROGRESS

25%



5797

K

**PROJEC** 

C20457

# **Project Details:**

Work Begin: 11/2020

Est. Completion: 10/2024

Rev. Completion: 04/2025

Contractor: BMCO

NCDOT Contact: Jason A.

**Johnson** 

Contract: \$16,191,279


# **Project Comments:**

Project is complete.

Roundabouts (RAB) are located at interchange ramps.

# CONSTRUCTION PROGRESS

100%



-5020B

R

**PROJECT:** 

C204649

# **Project Details:**

Work Begin: 09/2021

Est. Completion: 12/2025

Rev. Completion: N/A

Contractor: Highland Paving

NCDOT Contact: Jason A.

Johnson

Contract: \$28,249,248

# **Project Comments:**

Full access intersections:

- US 74/76 Bus. (Washington St.) W Columbus Street
- Burkhead Street
- Smyrna Road & Drive

# RCI Intersections (3/4 access):


- Virgil Street
  Philips Street
  Flowers–Pridgen Drive
- Campground / Gov. Complex Road

# Right in / Right out: • Lewis Street

- Calhoun Street
- Williams Street
- Frink Street
- Oliver Street
- W College Street W Smith Street
- Liberty Street

# CONSTRUCTION **PROGRESS**

**77%** 



# **COLUMBUS COUNTY**

BEGIN NCDOT PROJECT HB-0011 -L- POT STA. 10+97.00

BEGIN BRIDGE STA 12 + 95 81

BEGIN BRIDGE STA, 13 + 02.81

0.073 MILES 0.021 MILES

0.094 MILES

DOCK ROAD (SR 1928)

LOCATION: BRIDGE# 230026 OVER GUM SWAMP RUN ON SR 1928 (DOCK ROAD)

TYPE OF WORK: GRADING, DRAINAGE, PAVING & STRUCTURE

					NO. SHEETS				
N.C.		HE	3-0011		1				
PTAT	B PROLNO.		P.A.PROLNO.		BESCRIPT	HON			
49	872.3.1				PE				
49	49872.3.1 UTIL., RW					R/W			
49	49872.3.1 CONST.				ST.				
		_	_						





RANSPORTATION PLANNING/DESIGN - BRIDGE/STRUCTURE DESIGN CNIL/SITE DESIGN - GIS/GPS - CONSTRUCTION OBSERVATION

BRIDGE# 230026

# EXPRESS DESIGN BRIDGE REPLACEMENT: DIVISION 6

# RFC PLANS


BRIDGE #: 230026 SUBMITTAL #: A-015R1 SUBMITTAL DATE: 9/7/22

DOCUMENT NOT CONSIDERED FINAL

RELEASE FOR CONSTRUCTION DATE: 9/6/2022

# **NTS**

C204713



DESIGN DATA ADT 2022 = 880 ADT FY = N/A DHV = N/A

T = 6 % \* V = 55 MPH(TTST = 3% + DUAL = 3%)FUNC CLASS = LOCAL

REGIONAL TIER

PROIECT LENGTH LENGTH ROADWAY PROJECT HB-0011 = LENGTH STRUCTURE PROJECT HB-0011 = TOTAL LENGTH PROJECT HB-0011 = JESS EARLEY, PE NCDOT CONTACT:

TO NC 130

<u>-DET- PC</u> Sta. 10+00.00

=-L- POT STA. 10 + 00.00

# DIVISION OF HIGHWAYS

END DETOUR -DET- POC Sta. 15+90.20

=-L-POT Sta. 15+85.05

END BRIDGE STA. 14 + 02.81

1000 BIRCH RIDGE DRIVE, RALEIGH, NC 27610

2018 STANDARD SPECIFICATIONS RIGHT OF WAY DATE: MARCH 15, 2022 LETTING DATE:

EDWARD G. WETHERILL, PE GREG S. PURVIS, PE MARCH 15, 2022

END NCDOT

PROJECT HB-0011

–L– POT STA. 15 + 95.00

CRUSOE ISLAND ROAD

(SR 1930)

\_\_DET\_\_ PT\_Sta. 17+05.65 =\_L\_ POT\_Sta. 17+00.00

=-L- POT Sta. 16+41.40



HYDRAULICS ENGINEER



# **Project Details:**

Work Begin: 05/2022

Est. Completion: 05/2024

Rev. Completion: 12/2024

Contractor: S & C Construction

NCDOT Contact: Jason A.

Johnson

Contract: \$5,068,921\*


# **Project Comments:**

1 of 4 structures in the contract\*

This bridge project is completed, except for final layer of asphalt.

# CONSTRUCTION **PROGRESS**

**72%** 



# COLUMBUS COUNTY

LOCATION: BRIDGE# 230032 OVER OVERFLOW FOR WACCAMAW RIVER ON SR 1928 (DOCK ROAD)

TYPE OF WORK: GRADING, DRAINAGE, PAVING & STRUCTURE

I.C. F	HB-0012	1	
STATE PROLNO.	P.A.PROLNO.	BESCRIPT	ION
49872.3.1		PE	
49872.3.1		UTIL., I	₹W
49872.3.1		CONS	iT.




BRIDGE# 230032



MEET TOTAL NO. SHEETS

TRANSPORTATION PLANNING/DESIGN - BRIDGE/STRUCTURE DESIGN CNIL/SITE DESIGN - GIS/GPS - CONSTRUCTION OBSERVATION



Johnson

**Project Comments:** 

2 of 4 structures in the contract\*

Contract: \$5,068,921\*

**Project Details:** 

Est. Completion: 05/2024

Rev. Completion: 12/2024

NCDOT Contact: Jason A.


Work Begin: 05/2022

Contractor: S & C Construction

This bridge project is completed, except for final layer of asphalt.

**NTS** 

C204713



PROFILE (VERTICAL)

DESIGN DATA ADT 2022 = 880 ADT FY = N/A D = N/A

REGIONAL TIER

T = 6 %V = 55 MPH(TTST = 3% + DUAL = 3% FUNC CLASS =

BRIDGE #: 230032

B-008R1

SUBMITTAL #:

SUBMITTAL DATE: 9/7/22

TOTAL LENGTH PROJECT HB-0012 = NCDOT CONTACT:

LENGTH ROADWAY PROJECT HB-0012 = 0.079 MILES LENGTH STRUCTURE PROJECT HB-0012 0.010 MILES

PROJECT LENGTH

0.089 MILES

BEGIN CONSTRUCTION / -DET- POC Sta. 10+55.70 =-L- POT STA. 10+66.12

BEGIN DETOUR

-DET- POC Sta. 11+13.72

JESS EARLEY, PE

DIVISION OF HIGHWAYS

1000 BIRCH RIDGE DRIVE, RALEIGH, NC 27610 018 STANDARD SPECIFICATIONS

EDWARD G. WETHERILL, PE RIGHT OF WAY DATE: MARCH 15, 2022 LETTING DATE:

MARCH 15, 2022

GREG S. PURVIS, PE

END DETOUR

-DET- POC Sta. 15+52.82

SEAL F ROADWAY DESIGN


DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

HYDRAULICS ENGINEER



CONSTRUCTION **PROGRESS** 

**72%** 



DESIGN EXCEPTION REQUIRED FOR THE HORIZONTAL ALIGNMENT

(HORIZONTAL CURVE RADIUS AND HORIZONTAL STOPPING SIGHT DISTANCE) STATE OF NORTH CAROLINA DIVISION OF HIGHWAYS

# **COLUMBUS COUNTY**

BEGIN NCDOT PROJECT HB-0013

-L- POC STA. 12 + 89.00

NC 130

BEGIN BRIDGE STA. 15 + 65.69

0.086 MILES

0.038 MILES

0.124 MILES

BEGIN CONSTRUCTION \_DET\_ POC Sta. 11+16.37 =\_L\_ POC STA. 12+60.10

LOCATION: BRIDGE #230421 OVER OVERFLOW FOR WACCAMAW RIVER FLOODPLAIN ON SR 1928 (DOCK ROAD)

TYPE OF WORK: GRADING, DRAINAGE, PAVING & STRUCTURE

				, may	
N.C.	H	IB-0013		1	
STATI	PROLNO.	P.A.PROLNO.	Т	BESCRIPT	10N
498	372.3.1			PE	
498	372.3.1			UTIL., I	R/W
49872.3.1				CONS	ST.
				_	





1223 Jones Franklin Rd. Raleigh, N.C. 27606 License No. F-0377 Bus: 919 851 8077

TRANSPORTATION PLANNING/DESIGN - BRIDGE/STRUCTURE DESIGN CNIL/SITE DESIGN - GIS/GPS - CONSTRUCTION OBSERVATION

BRIDGE # 230421

EXPRESS DESIGN BRIDGE REPLACEMENT: DIVISION 6

RFC PLANS


BRIDGE #: 2300421 SUBMITTAL #: C-006R1SUBMITTAL DATE: 8/23/22

RELEASE FOR CONSTRUCTION DATE: 9/6/2022

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

**NTS** 

C204713



PROFILE (VERTICAL)

DESIGN DATA ADT 2022 = 880 ADT FY = N/A DHV = NA(TTST = 3% + DUAL = 3%)FUNC CLASS =

T = 6 % \*V = 55 MPHREGIONAL TIER

LOCAL

PROJECT LENGTH ENGTH ROADWAY PROJECT HB-0013 = LENGTH STRUCTURE PROJECT HB-0013 = TOTAL LENGTH PROJECT HB-0013 = NCDOT CONTACT:

# DIVISION OF HIGHWAYS

1000 BIRCH RIDGE DRIVE, RALEIGH, NC 27610

END NCDOT PROJECT HB-0013 -L- POT STA, 19 + 43.00

018 STANDARD SPECIFICATIONS RIGHT OF WAY DATE: MARCH 15, 2022 LETTING DATE: MARCH 15, 2022

EDWARD G. WETHERILL, PE GREG S. PURVIS, PE

END DETOUR -DET- POC Sta. 18+01.32

END CONSTRUCTION -DET- POC Sta. 18+47.24

=\_L\_ POT\_STA, 19 + 85,61

DOCK RD (SR 1928)

CRUSOE ISLAND ROAD

(SR 1930)



HYDRAULICS ENGINEER



# **Project Details:**

Work Begin: 05/2022

Est. Completion: 05/2024

Rev. Completion: 12/2024

Contractor: S & C Construction

NCDOT Contact: Jason A.

Johnson

Contract: \$5,068,921\*


# **Project Comments:**

3 of 4 structures in the contract\*

This bridge project is under construction.

# CONSTRUCTION **PROGRESS**

**72%** 



# COLUMBUS COUNTY

LOCATION: BRIDGE NO. 230033 OVER OVERFLOW TO JUNIPER CREEK ON SR 1928 (DOCK ROAD)

TYPE OF WORK: GRADING, DRAINAGE, PAVING & STRUCTURE

			_	1994	OCTORIO
N.C.	H	IB-0014		1	
STAT	B PROLNO.	P.A.PROLNO.	Т	BESCRIPT	ION
49	872.3.1			PE	
49	49872.3.1 UTIL., RW			₹W	
49872.3.1				CONS	iΤ.





TRANSPORTATION PLANNING/DESIGN - BRIDGE/STRUCTURE DESIGN CIVIL/SITE DESIGN - GIS/GPS - CONSTRUCTION OBSERVATION

# BRIDGE# 230033 BEGIN NCDOT PROJECT HB-0014 **DOCK RD (SR 1928)** TO BRUNSWICK TO LONG CORNER COUNTY LINE

**Project Comments:** 

4 of 4 structure in the contract\*

**Project Details:** 

Est. Completion: 05/2024

Rev. Completion: 12/2024

NCDOT Contact: Jason A.

Contract: \$5,068,921\*

Work Begin: 05/2022

Contractor: S & C Construction

Johnson

This bridge project is under construction with detour route through part of Brunswick County.

**NTS** 

C204713

HYDRAULICS ENGINEER

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

# GRAPHIC SCALES PROFILE (HORIZONTAL)

ADT 2022 = 880 ADT FY = N/A DHV = NA(TTST = 3% + DUAL = 3%)FUNC CLASS = LOCAL REGIONAL TIER

# DESIGN DATA

RFC PLANS

BRIDGE #: 230033 SUBMITTAL #: D-013 SUBMITTAL DATE: 11/14 /22

# V = 55 MPH

# PROJECT LENGTH LENGTH ROADWAY PROJECT HB-0014 = 0.071 MILES LENGTH STRUCTURE PROJECT HB-0014 = 0.013 MILES TOTAL LENGTH PROJECT HB-0014 = 0.084 MILES JESS EARLEY, PE NCDOT CONTACT:

# DIVISION OF HIGHWAYS

1000 BIRCH RIDGE DRIVE, RALEIGH, NC 27610 2018 STANDARD SPECIFICATIONS

RIGHT OF WAY DATE: MARCH 15, 2022

LETTING DATE: MARCH 15, 2022

EDWARD G. WETHERILL, PE GREG S. PURVIS, PE


ROADWAY DESIGN 2024 ENGINEER Gry S. Purvis P.E.




RELEASE FOR CONSTRUCTION 

CONSTRUCTION **PROGRESS** 

**72%** 





S206S

 $\mathbf{A}^{\mathsf{L}}$ 

**PROJECT:** 

**DF00404** 

Est. Completion: 09/2024

Contractor: Highland Paving

NCDOT Contact: Jason A.

Contract: \$3,530,030

# **Project Comments:**

Project reduced conflicts at intersections along US 74.

Project has been completed.

# CONSTRUCTION **PROGRESS**

100%

PROJECT: BR-0073 TIP

C204795

VICINITY MAP

OFF SITE DETOUR ROUTE


See Sheet 1A For Index of Sheets

# STATE OF NORTH CAROLINA DIVISION OF HIGHWAYS

# **COLUMBUS COUNTY**

LOCATION: BRIDGE NO. 230005 ON US 76 OVER GAPWAY SWAMP TYPE OF WORK: GRADING, DRAINAGE, PAVING, & STRUCTURE





115|)

OCUMENT NOT CONSIDERED FINAL NLESS ALL SIGNATURES COMPLETED

# GRAPHIC SCALES PROFILE (VERTICAL)

THERE IS NO CONTROL OF ACCESS ON THIS PROJECT.

DESIGN DATA ADT 2023 = 1,057 ADT 2045 = 1,400 D = N/AT = 9%

V = 60 MPH TTST = 5% DUALS = 4% FUNC CLASS = PRINCIPAL ARTERIAL

# PROJECT LENGTH

LENGTH ROADWAY TIP PROJECT BR-0073 = 0.171 MILES LENGTH STRUCTURES TIP PROJECT BR-0073 = 0.031 MILES TOTAL LENGTH TIP PROJECT BR-0073 = 0.202 MILES

4 FAYETTEVILLE ST. #15 RALEIGH, N.C. 27601 NC ENG F-1253 018 STANDARD SPECIFICATIO. 1000 BIRCH RIDGE DRIVE RIGHT OF WAY DATE: CHRISTOPHER H. LEE, PE MAY 31, 2022 LETTING DATE: DAVID STUTTS, PE APRIL 18, 2023

DIVISION OF HIGHWAYS STRUCTURES MGMT UNIT





N.C.

67073.2.1

BR-0073

R/W & UTIL.

# **Project Details:**

Work Begin: 04/2023

Est. Completion: 05/2023

Rev. Completion: 01/2025

Contractor: ES Wagner

Company

NCDOT Contact: Jason A.

Johnson


Contract: \$3,878,443

# **Project Comments:**

Final inspection was completed on June 12th.

CONSTRUCTION **PROGRESS** 

100%



8/3/2021

LETTING DATE:

9/21/2022

CEDRICK GRAHAM

W-5706AA

**PROJECT:** 

**DF00409** 

PROFILE (HORIZONTAL)

PROFILE (VERTICAL)

# **Project Details:**

Work Begin: 10/2023

Est. Completion: 10/2023

Rev. Completion: 04/2024

Contractor: Highland Paving

NCDOT Contact: Jason A.

Johnson

Contract: \$528,168


# **Project Comments:**

Project experienced delays due to high water table.

Project should be completed within 2 weeks.

# CONSTRUCTION PROGRESS

99%




# **COLUMBUS COUNTY**

LOCATION: US 74 (FUTURE I-74) FROM WEST OF NC 214 TO WEST OF WATER TANK ROAD (SR 1824)

TYPE OF WORK: PAVEMENT & STRUCTURES REHABILITATION & DRAINAGE

N.C.	HI-0015	1
STATE PROLNG	P.A.PROLNO.	DESCRIPTION
49986.1.1	0074245	PE
49986.3.1	0074245	CONST
	1	





# DESIGN DATA

C204912

AADT2021 = 17,000

FUNC CLASS = PRINCIPAL ARTERIAL

# PROIECT LENGTH

LENGTH ROADWAY TIP PROJECT HI-0015 WBL = 7.292 MI LENGTH STRUCTURE TIP PROJECT HI-0015 WBL = 0.031 MI TOTAL LENGTH OF TIP PROJECT HI-0015 WBL = 7.323 MI

# Prepared for the Office of: **DIVISION OF HIGHWAYS**

431 Transportation Dr., Fayetteville NC, 28301 024 STANDARD SPECIFICATIONS

RIGHT OF WAY DATE: LETTING DATE:

ALEX HENDERSON NCDOT CONTACT PROJECT MANAGER DOUGLAS SAUNDERS, PE WILLIAM TILLITT, PE FEBRUARY 20, 2024





# **Project Details:**

Work Begin: N/A

Est. Completion: 10/2025

Rev. Completion: N/A

Contractor: S. T. Wooten

NCDOT Contact: Jason A.

Johnson


Contract: \$8,742,876

# **Project Comments:**

Bridge rehab work at Livingston Creek has begun.

Pavement rehabilitation work is scheduled to begin September.

# CONSTRUCTION **PROGRESS**



BP6.R004

PROJECT:

**DF00464** 

# **Project Details:**

Work Begin: 04/2024

Est. Completion: 03/2025

Rev. Completion: N/A

Contractor: TARA Group

NCDOT Contact: Jason A.

Johnson

Contract: \$627,909

# **Project Comments:**


Non-STIP Bridge Project (BP) Contract awarded 02/28/24.

Road closed on 7/16/24 to begin construction.

# CONSTRUCTION **PROGRESS**

# Columbus County Municipal Airport Apron Expansion

WBS: 46342.3.1



THE INTENT OF THIS PLAN IS TO ESTABLISH CERTAIN SAFETY REQUIREMENTS RELATIVE TO AIRPORT OPERATIONS THAT MUST BE STRICTLY ADHERED TO BY THE CONTRACTOR DURING CONSTRUCTION OF THIS PROJECT.

T IS THE INTENT THAT THE AIRPORT WILL REMAIN OPEN DURING THE DURATION OF THIS PROJECT, TAXILANE CLOSURE WILL BE NECESSARY TO COMPLETE PHASE II WORK ITEMS

- APPROVAL OF THE AIRPORT MANAGEMENT. A MINIMUM 72 HOURS NOTICE IS REQUIRED. THE CONTRACTOR AND ENGINEER SHALL COORDINATE CLOSURE SCHEDULE. BARRICADE LOCATIONS, AND PROPOSED AIR OPERATION CONSTRAINTS WITH THE AIRPORT
- CONTRACTOR WILL NOT BE ALLOWED ON ANY ACTIVE RUNWAY OR TAXIWAY DURING THE CONSTRUCTION OF THIS PROJECT.
- THE CONTRACTOR SHALL COORDINATE INGRESS-EGRESS REQUIREMENTS WITH THE
- ALL CONSTRUCTION VEHICLES, INCLUDING PERSONAL CARS, MUST BE CLEARED FOR ACCESS BY THE AIRPORT MANAGEMENT AND RESIDENT PROJECT REPRESENTATIVE. PERSONAL CARS SHALL BE PARKED OUTSIDE OF THE SECURED AIRFIELD AREAS. ALL VEHICLES OPERATING IN ACTIVE AIR OPERATION AREAS SHALL BE LIGHTED OR FLAGGED IN
- THE CONTRACTOR AND ALL SUBCONTRACTORS SHALL DESIGNATE A LOCAL REPRESENTATIVE AND ALTERNATE TO CONTACT ON A 24 HOUR BASIS IN CASE OF EMERGENCY IN THE EVENT OF AN EMERGENCY DURING CONSTRUCTION. THE CONTRACTOR HALL DIAL 911 FOR EMERGENCY RESPONSE PERSONNEL. THE CONTRACTOR SHALL ALSO
- EQUIPMENT AND MATERIALS SHALL NOT BE LEFT ON OR WITHIN 62 FEET OF THE TAXIWA' CENTERLINE OR 55 FEET OF THE TAXILANE CENTERLINE AFTER WORK OPERATIONS ARE CEASED EACH DAY. EQUIPMENT SHALL BE RETURNED TO THE STAGING AREA EACH NIGHT
- EXISTING UTILITIES WITHIN PROJECT WORK AREAS. THIS EFFORT SHALL INCLUDE COORDINATING WITH LOCAL UTILITY CONTACTS. THE CONTRACTOR SHALL LOCATE AND PROTECT ALL EXISTING UTILITIES AND SHALL BE RESPONSIBLE FOR THE IMMEDIATE RESOLUTION AND REPAIR OF ANY UTILITY FACILITIES DAMAGED IN THE COURSE OF

- 8. THE CONTRACTOR SHALL COORDINATE WITH THE AIRPORT MANAGEMENT WHEN WORKING
- CONTACT: PHIL EDWARDS AIRPORT MANAGER (910) 642-6187
- THE CONTRACTOR SHALL COMPLY WITH ALL APPLICABLE FEDERAL, STATE, AND LOCAL REGULATIONS IN REGARD TO CONSTRUCTION NOISE AND EROSION CONTROL DURING
- CLEAN OF LITTER, LOOSE PAPERS, DEBRIS, ETC. ON A DAILY BASIS, OR AS DIRECTED BY THE AIRPORT MANAGEMENT AND/OR ENGINEER, ALL SPILLAGE ON PAVED AREAS SHALL BE
- 11. WHEN CONSTRUCTION IS BEING ACCOMPLISHED ADJACENT TO AN ACTIVE RUNWAY, TAXIWAY, OR APRON, EQUIPMENT SHALL BE GISTRUCTION-MARKED AND LIGHTED IN ACCORDANCE WITH ADVISORY CIRCULAR 150/3570-26 AND 150/2510-50. COPIES OF THE ADVISORY CIRCULARS WILL BE MADE AVAILABLE UPON REQUEST
- 12 THE CONTRACTOR SHALL COORDINATE ACCESS ROUTE TO CONSTRUCTION AREAS WITH THE
- PERMITTED WITHIN 62 FEET OF THE CENTERLINE OF ACTIVE TAXIWAY OR WITHIN 55 FEET OF THE CENTERLINE OF ACTIVE TAXILANE. COVERINGS FOR OPEN TRENCHES MUST BE OF SUIC NGTH TO SUPPORT CRITICAL VEHICLE AS DETERMINED BY THE ENGINEER AND AIRPORT
- 14. INSPECTION INSPECTIONS AUGUST BE MADE BY THE AIRPORT MANAGEMENT DURING ALL PHASES OF THE WORK TO ENSURE THAT THE CONTRACTOR IS FOLLOWING RECOMMENDED SAFETY PLAN PROCEDURES IN THE OPERATION AREA.

NOTAMS
AIRPORT MANAGEMENT WILL ISSUE THE NECESSARY NOTAMS TO REFLECT HAZARDOUS CONDITIONS. IT IS IMPORTANT THAT NOTAMS BE KEPT CURRENT AND REFLECT THE ACTUAL

- CONTRACTOR SHALL SUBMIT SAFETY PLAN COMPLIANCE DOCUMENT (SPCD) TO THE
- CONTRACTOR SHALL HAVE AVAILABLE A COPY OF THE PROJECT AIRPORT SAFETY PLAN ON
- CONTRACTOR SHALL COMPLY WITH THE AIRPORT SAFETY PLAN ASSOCIATED WITH THE CONSTRUCTION PROJECT AND ENSURE THAT CONSTRUCTION PERSONNEL ARE FAMILIAR
- CONTRACTOR SHALL PROVIDE A POINT OF CONTACT WHO WILL COORDINATE AN IMMEDIATE RESPONSE TO CORRECT ANY CONSTRUCTION-RELATED ACTIVITY THAT AUGUST ADVERSELY AFFECT THE OPERATIONAL SAFETY OF THE AIRPORT
- CONTRACTOR SHALL PROVIDE A SAFETY/CONSTRUCTION INSPECTOR FAMILIAR WITH AIRPORT SAFETY TO MONITOR CONSTRUCTION ACTIVITIES.
- CONTRACTOR SHALL RESTRICT MOVEMENT OF CONSTRUCTION VEHICLES TO CONSTRUCTION AREAS BY FLAGGING AND BARRICADING OR FRECTING TEMPORARY FENCING AS APPROPRIATE. CONTRACTOR SHALL NOT BE ALLOWED TO ACCESS ACTIVE AIR OPERATIONS
- SUBCONTRACTORS OR SUPPLIERS, OR OTHER PERSONS ENTER ANY PART OF THE AIR OPERATIONS AREAS (AOA) FROM THE CONSTRUCTION SITE UNLESS AUTHORIZED AND

## STAGING AND STOCKPILING NOTES

- CONTRACTOR SHALL SET UP STAGING AND STOCKPILE AT LOCATIONS SHOWN ON THIS SHEET OR AS AUTHORIZED BY THE ENGINEER.
- DEPICTED ON THE PLANS. SEE ALSO PROJECT SPECIAL PROVISIONS FOR CONSTRUCTION ACCESS ROUTE. CONTRACTOR SHALL COORDINATE INGRESS/EGRESS WITH THE RPR AND AUCESS NOUTE: CONTINATION SHALL DOWNLING IT MORESSHEURESS WITH THE RHY AND AIRPORT MANAGEMENT. CONSTRUCTION STAGING AND STOCKINE AREA SHALL BE AS DEPICTED ON THIS PLAN SHEET. ALL WORK AND MATERIALS REQUIRED TO PROVIDE ACCESS TO THE PROJECT SITE SHALL BE INCLUDED IN COST FOR ITEM "TEMPORARY CONSTRUCTION ITEMS".

# STEADY BURNING RED SOLAR LIGHT SECURELY MOUNTED TO BARRICADE (TYP.) SPACED NOT MORE THAN 10' 4" WIDE REFLECTIVE ORANGE TAPE AT LOW PROFILE LIGHTED BARRICADE

# AVIATION BARRICADE NOTES:

- THE CONTRACTOR IS RESPONSIBLE FOR PROVIDING AND MAINTAINING AVIATION BARRICADES IN SUFFICIENT QUANTITIES TO COMPLETE THE WORK FOR THIS CONTRACT, PAYMENT FOR LOW PROFILE LIGHTED BARRICADES SHALL BE INCLUDED IN ITEM "TEMPORARY CONSTRUCTION ITEMS".
- AR10X96 AND SOLAR LIGHTS SHALL BE PROVIDED FOR THE BARRICADES AS MANUFACTURED BY OF THE WALL PRODUCTS, LLC. OR APPROVED EQUAL. THE CONTRACTOR SHALL PROVIDE WATER NECESSARY TO FILL THE BARRICADES AND ENSURE ADEQUATE WATER HAS BEEN PROVIDED TO ANCHOR THE BARRICADES IN PLACE.
- 3. CONTRACTOR SHALL CHECK LIGHTS DAILY TO VERIFY THAT THEY ARE IN WORKING CONDITION AND SHALL REPLACE LIGHTS AS REQUIRED.
- 4. CONTRACTOR SHALL INSTALL BARRICADES AT LOCATIONS SHOWN ON INDIVIDUAL PLAN SHEETS BARRICADES SHALL BE MOVED AND RELOCATED AS REQUIRED. BARRICADES SHALL BE INSTALLED WITH MAXIMUM IS SPACE BETWEEN BARRICADE FOR EMEDIAGE FOR EMERGENCY VEHICLES AS DETERMINED BY AIRPORT. PROVIDE HOLD DOWN AND LATERAL SUPPORT TO PREVENT OVERTURNING FROM PROP WASH AND JET BLAST



Est. Completion: 01/2025

Rev. Completion: N/A

Contractor: Highland Paving

**NCDOT Contact: Thomas** 

Mann

BRIGHT

Ø

ALBERT

DRAWING -

NOT

RELEASED

CONSTRUCTION

PCC/JE

2206-2201

**A2** 

Contract: \$2,506,918


# **Project Comments:**

Contract time is 180 days.

Contractor is schedule to begin work July 29th.

Completion is scheduled for late January 2025.

# CONSTRUCTION **PROGRESS**



## **NCDOT, Division 6 HMIP (Active) Project** Completion **Project Cost** Contract Contractor Let Progress County DF00434 AST (double seals & fog seal) along 37 SR's Riley Paving 06/2023 10/2024 100% \$1,643,714 Columbus totaling 43.39 miles. Concrete installations in Division 6 (curb Morgan Trucking & 10/2025 DF00441 09/2023 41% \$2,530,730 Bladen, Cumberland, Harnett, & Robeson ramps) GC 06/2025 27% \$890,460 Bladen & Columbus DF00455 Resurfacing, widening & pavement markings **Highland Paving** 11/2023 on 3 routes totaling 5.94 miles DF00456 Resurfacing, milling, & pavement marking Barnhill 11/2023 06/2025 100% \$369,733 Columbus along 2 routes totaling 1.82 miles DF00466 **Riley Paving** 02/2024 09/2025 0% \$1,385,522 Columbus AST (double & triple seals) on 20 SR's totaling 43.59 miles DF00467 02/2024 Columbus Resurfacing, milling, & pavement markings Barnhill 09/2025 50% \$3,238,619 along 9 routes totaling 11.84 miles. DF00468 Resurfacing, milling, & pavement markings Highland Paving 02/2024 09/2025 0% \$2,675,069 Columbus along 3 routes totaling 13.6 miles. DF00477 WL Markers Inc. 04/2024 11/2024 0% \$333,702 Bladen, Columbus, Permanent raised pavement marker Cumberland, Harnett, & installations on 1,244.14 miles of roadway Robeson D6D3.PO On-call Hot Poured Rubber Asphalt Joint **TBD** 07/2024 08/2024 0% **TBD** Bladen & Columbus C.027 Sealer



Philip Hart, NCDOT Division 6 Planning Engineer
Email: pjhart@ncdot.gov Phone: 910-364-0022

# NCDOT, Division 6 - HMIP & Safety Projects (Future)

TIP/WBS	County	Project	R/W	Let	Est. Cost
HI-0018	Columbus	US 74 (Future I-74), from west of US 701 Business to west of NC 214 - Pavement Rehabilitation.	N/A	02/2025	\$33,200,000
HS-2406A	Columbus	NC 87, install rumble stripes, LLPM's and RPM's from MM 1.033 to MM 6.933.	N/A	02/2025	\$300,000
HS-2406G	Bladen, Columbus	US 701, install rumble stripes and LLPM for 10.38 miles (MM 19.97 to MM 30.35) in Columbus County and 12.91 miles in Bladen County (MM 2.57 to MM 15.48).	N/A	02/2025	\$1,000,000
HS-2406J	Columbus	NC 130 install rumble stripes and LLPM for 17.04 miles (MM 0 to MM 17.05); and NC 410 for 10.98 miles (MM 2.62 to MM 13.6)	N/A	02/2025	\$910,000
HS-2406I	Bladen, Columbus, Cumberland	Upgrade 60 guardrail end units in various counties.	N/A	03/2025	\$701,000
BP6-R008	Columbus	SR 1818 (Neils Eddy Road) – Replace bridge #271 over Mill Creek.	FY 2023	09/2025	\$1,180,000
HN-0023	Columbus	US 701 Bus. (Madison Street), SR 1916 (Lee Street) and SR 1953 (Franklin Street) – Construct roundabout to replace existing traffic signal.	FY 2025	02/2026	\$3,500,000
BP6-R013	Columbus	SR 1158 (Chair Factory Road) - Replace bridge #324 over Beaver Dam Swamp.	FY 2025	FY 2028	\$2,145,000
HI-0020	Columbus	US 74 (Future I-74), from Robeson County Line to west of SR 1585 (Union Valley Road) – Pavement Rehabilitation.	N/A	02/2029	\$15,300,000
HI-0019	Columbus	US 74 (Future I-74), from west of SR 1585 (Union Valley Road) to west of US 701 Business – Pavement Rehabilitation.	N/A	03/2029	\$5,700,000
HB-0009	Columbus	SR 1800 (Blacksmith Road) – Replace bridge #230250 over Ricefield Branch	FY 2029	01/2030	\$850,000



NCDOT, Division 6 - STIP Projects (Future)
--

TIP / WBS	County	Project	R/W	Let	Est. Cost
R-5020A	Columbus	US 701 Bypass, b/w south of SR 1166 (Pleasant Plains Road) and SR 1437 (Virgil Avenue) – Widen to multi-lanes (Whiteville area)	FY 2018	07/2029	\$54,300,000
R-2561B	Columbus	NC 87, from SR 1730 (Elwell Ferry Road) in Bladen Co. to NC 11 in Columbus Co. – widening to multi-lanes	TBD	TBD	\$126,500,000
R-2561C	Columbus	NC 87, from NC 11 to US 74 / US 76 – widen to multi-lanes	TBD	TBD	\$117,501,000
I-6011	Columbus	I-74 / US 74, from NC 41 near Lumberton to US 76 near Chadbourn – upgrade US 74 to interstate standards	TBD	TBD	\$175,845,000

		NCDOT, Division 6 - LAP Projects (Future)			
TIP / WBS	County	Project	R/W	Let	Est. Cost
BN-0006	Columbus	US 701 Business, from Jessie Street to Lynwood Norris Road – Construct Sidewalk	FY 2024	05/2027	\$250,000



# Questions

Philip Hart, NCDOT Division 6 Planning Engineer
Email: pjhart@ncdot.gov Phone: 910-364-0022

# GOVERNOR'S HIGHWAY SAFETY PROGRAM

# *Initiatives include:*

- > NC Vision Zero
- Click It or Ticket
- ➤ Booze It & Lose It
- ➢ BikeSafe NC
- Watch for Me NC
- Speed a Little, Lose a Lot

